


**HOPEWELL AVENUE TRAFFIC DETOUR PLAN
FLEMINGTON NJ
2022**

(A) SIGN TYPE AND LOCATION (TYP)



(A)
60"X48"
(20 S.F.)



(C)
G20-2A
48"X24"
(8 S.F.)



(E)
M4-10
48"X18" (6 S.F.)
(RIGHT, LEFT OR STRAIGHT
ARROW AS DIRECTED)



(B) W20-1F
48"X48"
(16 S.F.)




(D)
R11-4
60"X30"
(12.5 S.F.)



(F)
M4-8A
24"X18"
(3 S.F.)



(G)
24"X24"
(4 S.F.)



(H)
24"X24"
(4 S.F.)



(I)
24"X24"
(4 S.F.)



(J)
24"X24"
(4 S.F.)

CONSTRUCTION SIGNS

KEY LETTER	QUANTITY	M.U.T.C.D. SIGN NO.	SIZE	DESCRIPTION
A	2	-----	60"X48"	SAFETY ORANGE BACKGROUND, BLACK LETTERS & TRIM
B	2	W20-1F	48"X48"	"ROAD WORK AHEAD"
C	2	G20-2A	48"X24"	END ROAD WORK
D	2	R11-4	60"X30"	ROAD CLOSED FOLLOW DETOUR" MOUNTED ON TYPE 3 BARRICADE
E	3	M4-10	48"X18"	DETOUR (RIGHT, LEFT AND STRAIGHT ARROW) MOUNTED ON TYPE 3 BARRICADE OR POST AS SHOWN
F	3	M4-8A	24"X18"	"END DETOUR"
G	20	-----	24"X24"	TEMPORARY NO PARKING SIGN WITH 3' METAL POST
H	3	-----	24"X24"	HOPEWELL AVE. TRUCK DETOUR
I	2	-----	24"X24"	HOPEWELL AVE. TRUCK DETOUR
J	3	-----	24"X24"	HOPEWELL AVE. TRUCK DETOUR

1. INCLUDE CONSTRUCTION SIGNS, POSTS AND HARDWARE IN ITEM #1 (TYP.).
2. DETOUR PLAN IS SUBJECT TO APPROVAL BY ENGINEER, PUBLIC WORKS DIRECTOR, AND POLICE CHIEF PRIOR TO INSTALLATION.
3. CONTRACTOR SHALL MAINTAIN SIGNS DURING CONSTRUCTION AND COVER WHEN NOT IN USE.
4. ALL TRAFFIC CONTROL DEVICES SHALL BE ACCEPTABLE QUALITY PER NJDOT SPECIFICATION.
5. CONTRACTOR SHALL UTILIZE UNIFORMED TRAFFIC DIRECTORS AS REQUIRED BY POLICE CHIEF, PUBLIC WORKS DIRECTOR, AND ENGINEER. BOROUGH SHALL PAY FOR OFFICERS AS REQUIRED. CONTRACTOR SHALL REIMBURSE BOROUGH FOR OFFICERS IF WORK SCHEDULED IS NOT CANCELLED IN ACCORDANCE WITH BOROUGH ORDINANCES.