



Borough of Flemington Required Inspection Checklist

New Single Family	Addition	Pool	Kitchen/Bathroom
<input type="checkbox"/> Footing <input type="checkbox"/> Foundation / backfill <input type="checkbox"/> Slab <input type="checkbox"/> Sheathing <input type="checkbox"/> Rough Electric & Service <input type="checkbox"/> Rough Plumbing <input type="checkbox"/> Rough Fire <input type="checkbox"/> Frame <input type="checkbox"/> Insulation <input type="checkbox"/> Final Electric <input type="checkbox"/> Final Fire <input type="checkbox"/> Final Plumbing <input type="checkbox"/> Final Building	<input type="checkbox"/> Footing <input type="checkbox"/> Foundation / backfill <input type="checkbox"/> Slab <input type="checkbox"/> Sheathing <input type="checkbox"/> Rough Electric & Service <input type="checkbox"/> Rough Plumbing <input type="checkbox"/> Rough Fire <input type="checkbox"/> Frame <input type="checkbox"/> Insulation <input type="checkbox"/> Final Electric <input type="checkbox"/> Final Fire <input type="checkbox"/> Final Plumbing <input type="checkbox"/> Final Building	<input type="checkbox"/> Footing <input type="checkbox"/> Foundation / backfill <input type="checkbox"/> Steel <input type="checkbox"/> Rough Electric & Bonding <input type="checkbox"/> Rough Plumbing & Drains <input type="checkbox"/> Final Electric <input type="checkbox"/> Final Plumbing <input type="checkbox"/> Final Building <input type="checkbox"/> Final Fire - for pool heater	<input type="checkbox"/> Rough Electric** <input type="checkbox"/> Rough Plumbing <input type="checkbox"/> Frame <input type="checkbox"/> Insulation <input type="checkbox"/> Final Electric <input type="checkbox"/> Final Plumbing <input type="checkbox"/> Final Building <i>** Floor heat requires electric rough before thinset / tile installed.</i>
Basement	Retaining Wall	Water Heater, Furnace & Boiler	Generator
<input type="checkbox"/> Rough Electric <input type="checkbox"/> Rough Plumbing <input type="checkbox"/> Rough Fire <input type="checkbox"/> Frame <input type="checkbox"/> Insulation <input type="checkbox"/> Final Electric <input type="checkbox"/> Final Plumbing <input type="checkbox"/> Final Fire <input type="checkbox"/> Final Building	<input type="checkbox"/> Footing <input type="checkbox"/> Foundation / backfill <input type="checkbox"/> Grid <input type="checkbox"/> Final Building	<input type="checkbox"/> Final Electric <input type="checkbox"/> Final Fire <input type="checkbox"/> Final Plumbing	<input type="checkbox"/> Air Test - Plumbing <input type="checkbox"/> Final Electric <input type="checkbox"/> Final Plumbing <input type="checkbox"/> Final Fire
Roofing & Siding	Deck	Solar Panel	Sprinklers
<input type="checkbox"/> Final Building	<input type="checkbox"/> Footing <input type="checkbox"/> Final Building	<input type="checkbox"/> Final Electric <input type="checkbox"/> Final Fire	<input type="checkbox"/> Open Head <input type="checkbox"/> Rough <input type="checkbox"/> Hydro <input type="checkbox"/> Final

Footing Inspection: Bottom of trench PRIOR to the pouring of concrete

Foundation Inspection: PRIOR to the placement of backfill

Foundation Location Survey must be submitted immediately after foundation inspection.

Framing Inspection: AFTER passing rough electric and plumbing inspections and BEFORE insulation

Insulation Inspection: PRIOR to placement of gypsum board

Final Building Inspection: MAY be scheduled with final electric, fire and plumbing inspections

** The scope of work on every job is different; therefore, not all of the above inspections may be necessary for your project. If you are unsure, consult with your contractor or Sub-code Official prior to calling in for an inspection.*

Revised 4/6/2021